

Activity ID	Description	Duration	WEEK																																	
			2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33		
Northeast Core																																				
Floor Levels 1 to 4																																				
Ventilation Risers																																				
NE1-4VC	L1-4 North ventilation riser commencement	0					◆																													
NE1-4 03	Drylining 1st visit	1w					■																													
NE1-4 15	Ductwork 1st visit & test	1w						■																												
NE1-4 21	Drylining 2nd visit	1w							■																											
NE1-4 27	Ductwork 2nd visit / test & insulate	1w								■																										
NE1-4 30	Ductwork dampers & insulation	1w									■																									
NE1-4 33	Drylining 3rd visit	1w										■																								
Public Health Risers																																				
NE1-4PC	L1-4 North pipework riser commencement	0					◆																													
NE1-4 09	Toilet public health pipework	1w						■																												
NE1-4 12	Kitchen public health pipework	1w							■																											
NE1-4 18	Public health P'wk test / inspection & insulate	1w								■																										
Fire Protection Risers																																				
NE1-4 06	Fire protection pipework & test	1w						■																												
Mechanical Risers																																				
NE1-4 24	Chilled & condenser water pipework	1w								■																										
Electrical Risers																																				
NE1-4EC	L1-4 North electrical riser commencement	0																																		
ER1-4 03	Bracketry	2w																																		
ER1-4 06	Busbar & tap-offs	4w																																		
ER1-4 09	Containment	4w																																		
ER1-4 12	Distribution equipment	4w																																		
ER1-4 15	Cabling & terminations	4w																																		
ER1-4 18	Earthing & testing	2w																																		
Floor levels 5 to 8																																				
Ventilation Risers																																				
NE5-8VC	L 5-8 North ventilation riser commencement	0																																		
NE5-8 03	Drylining 1st visit	1w																																		
NE5-8 15	Ductwork 1st visit & test	1w																																		
NE5-8 21	Drylining 2nd visit	1w																																		
NE5-8 27	Ductwork 2nd visit / test & insulate	1w																																		
NE5-8 30	Ductwork dampers & insulation	1w																																		
NE5-8 33	Drylining 3rd visit	1w																																		
Public Health Risers																																				
NE5-8PC	L5-8 North pipework riser commencement	0																																		
NE5-8 09	Toilet public health pipework	1w																																		
NE5-8 12	Kitchen public health pipework	1w																																		
NE5-8 18	Public health P'wk test / inspection & insulate	1w																																		
Fire Protection Risers																																				
NE5-8 06	Fire protection pipework & test	1w																																		
Mechanical Risers																																				
NE5-8 24	Chilled & condenser water pipework	1w																																		
Electrical Risers																																				
ER5-8EC	L5-8 North electrical riser commencement	0																																		
ER5-8 03	Bracketry	2w																																		
ER5-8 06	Busbar & tap-offs	4w																																		
ER5-8 09	Containment	4w																																		

Activity ID	Description	Duration	WEEK																																			
			2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33				
East Satellite Core																																						
Floor Levels 1 to 4																																						
Ventilation Risers																																						
SE1-4VR	L1-4 Satellite ventilation riser commencement	0					◆																															
SE1-4 12	Pressurisation ductwork & test	1w					■																															
SE1-4 15	Drylining 2nd visit	2w																																				
SE1-4 18	Drylining 1st visit complete (1-4)	0																																				
Public Health Risers																																						
SE1-4 09	Public health pipework	1w																																				
Fire Protection Risers																																						
SE1-4PC	L1-4 Satellite Pipework riser commencement	0					◆																															
SE1-4 06	Fire protection pipework & test	1w					■																															
Electrical Risers																																						
SE1-4 03	Sub flooring levels 1-4	4w																																				
SE1-4ER	L1-4 Satellite electrical riser commencement	0																																				
ESR1-4 03	Bracketry (inc.auxiliary services)	1w																																				
ESR1-4 06	Busbar & tap-offs	2w																																				
ESR1-4 09	Containment (inc auxiliary services)	2w																																				
ESR1-4 15	Distribution equipment	2w																																				
ESR1-4 21	Cabling & terminations	2w																																				
ESR1-4 24	Earthing & testing	1w																																				
Auxiliary Services Risers																																						
ESR1-4 12	Fire alarm riser panels & cabling	4w																																				
ESR1-4 16	Security riser panels & cabling	4w																																				
ESR1-4 18	BMS riser panels & cabling	4w																																				
Floor levels 5 to 8																																						
Ventilation Risers																																						
SE5-8VC	L5-8 Satellite ventilation riser commencement	0																																				
SE5-8 12	Pressurisation ductwork & test	1w																																				
SE5-8 15	Drylining 2nd visit	2w																																				
SE5-8 18	Drylining 1st visit complete (5-8)	0																																				
Public Health Risers																																						
SE5-8 09	Public health pipework	1w																																				
Fire Protection Risers																																						
SE5-8PC	L5-8 Satellite pipework riser commencement	0																																				
SE5-8 06	Fire protection pipework & test	1w																																				
Electrical Risers																																						
SE5-8 03	Sub flooring levels 5-8	4w																																				
SE5-8EC	L5-8 Satellite electrical riser commencement	0																																				
ESR5-8 03	Bracketry (inc.auxiliary services)	1w																																				
ESR5-8 06	Busbar & tap-offs	2w																																				
ESR5-8 09	Containment (inc auxiliary services)	2w																																				
ESR5-8 15	Distribution equipment	2w																																				
ESR5-8 21	Cabling & terminations	2w																																				
ESR5-8 24	Earthing & testing	1w																																				
Auxiliary Services Risers																																						
ESR5-8 12	Fire alarm riser panels & cabling	4w																																				
ESR5-8 16	Security riser panels & cabling	4w																																				
ESR5-8 18	BMS riser panels & cabling	4w																																				

Activity ID	Description	Duration	WEEK																																		
			2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33			
Floor Levels 9 to 12																																					
Ventilation Risers																																					
SE9-12VC	L9-12 Satellite ventilation riser commencement	0														◆																					
SE9-12 12	Pressurisation ductwork & test	1w														■																					
SE9-12 15	Drylining 2nd visit	2w														■																					
SE9-12 18	Drylining 1st visit complete (9-12)	0														◆																					
Public Health Risers																																					
SE9-12 09	Public health pipework	1w														■																					
Fire Protection Risers																																					
SE9-12PC	L9-12 Satellite pipework riser commencement	0														◆																					
SE9-12 06	Fire protection pipework & test	1w														■																					
Electrical Risers																																					
SE9-12 03	Sub flooring levels 9-12	4w					■																														
SE9-12EC	L9-12 Satellite electrical riser commencement	0														◆																					
ESR9-12 03	Bracketry (inc.auxiliary services)	1w														■																					
ESR9-12 06	Busbar & tap-offs	2w														■																					
ESR9-12 09	Containment (inc auxiliary services)	2w														■																					
ESR9-12 15	Distribution equipment	2w														■																					
ESR9-12 21	Cabling & terminations	2w														■																					
ESR9-12 24	Earthing & testing	1w														■																					
Auxiliary Services Risers																																					
ESR9-12 12	Fire alarm riser panels & cabling	4w														■																					
ESR9-12 16	Security riser panels & cabling	4w														■																					
ESR9-12 18	BMS riser panels & cabling	4w														■																					
Floor Levels 13 to 16																																					
Ventilation Risers																																					
SE13-16VC	L13-16 Satellite ventilation riser commencement	0														◆																					
SE13-16 12	Pressurisation ductwork & test	1w														■																					
SE13-16 15	Drylining 2nd visit	2w														■																					
SE13-16 18	Drylining 1st visit complete (13-16)	0														◆																					
SE1-16 24	Fire lift shaft pressurisation grilles (1-16)	1w														■																					
Public Health Risers																																					
SE13-16 09	Public health pipework	1w														■																					
Fire Protection Risers																																					
SE13-16PC	L13-16 Satellite pipework riser commencement	0														◆																					
SE13-16 06	Fire protection pipework & test	1w														■																					
Electrical Risers																																					
SE13-16 03	Sub flooring levels 13-16	4w					■																														
SE13-16EC	L13-16 Satellite electrical riser commencement	0														◆																					
ESR1316 03	Bracketry (inc.auxiliary services)	1w														■																					
ESR1316 06	Busbar & tap-offs	2w														■																					
ESR1316 09	Containment (inc auxiliary services)	2w														■																					
ESR1316 15	Distribution equipment	2w														■																					
ESR1316 21	Cabling & terminations	2w														■																					
ESR1316 24	Earthing & testing	1w														■																					
Auxiliary Services Risers																																					
ESR1316 12	Fire alarm riser panels & cabling	4w														■																					
ESR1316 16	Security riser panels & cabling	4w														■																					
ESR1316 18	BMS riser panels & cabling	4w														■																					

Activity ID	Description	Duration	WEEK																																			
			2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33				
West Satellite Core																																						
Floor Levels 1 to 4																																						
Ventilation Risers																																						
SW1-4 18	Kitchen extract ductwork & test	1w																																				
SW1-4 21	Drylining 2nd visit	2w																																				
Public Health Risers																																						
SW1-4 06	Public health pipework	1w																																				
Fire Protection Risers																																						
SW1-4 09	Fire protection pipework & test	1w																																				
Mechanical Risers																																						
SW1-4 15	Gas pipework & test	1w																																				
Generator Cooling Risers																																						
SW1-4 12	Generator cooling pipework / test & insulate	2w																																				
Electrical Risers																																						
SW1-4 03	Sub flooring levels 1-4	4w																																				
WSR1-4 03	Bracketry (inc.auxiliary services)	1w																																				
WSR1-4 06	Busbar & tap-offs	2w																																				
WSR1-4 09	Containment (inc auxiliary services)	2w																																				
WSR1-4 15	Distribution equipment	2w																																				
WSR1-4 21	Cabling & terminations	2w																																				
WSR1-4 24	Earthing & testing	1w																																				
Auxiliary Services Risers																																						
WSR1-4 12	BMS riser panels & cabling	4w																																				
WSR1-4 16	Security riser panels & cabling	4w																																				
WSR1-4 18	Fire alarm riser panels & cabling	4w																																				
Floor levels 5 to 8																																						
Ventilation Risers																																						
SW5-8 18	Kitchen extract ductwork & test	1w																																				
SW5-8 21	Drylining 2nd visit	2w																																				
Public Health Risers																																						
SW5-8 06	Public health pipework	1w																																				
Fire Protection Risers																																						
SW5-8 12	Fire protection pipework & test	1w																																				
Mechanical Risers																																						
SW5-8 15	Gas pipework & test	1w																																				
Generator Cooling Risers																																						
SW5-8 09	Generator cooling pipework / test & insulate	2w																																				
Electrical Risers																																						
SW5-8 03	Sub flooring levels 5-8	4w																																				
WSR5-8 03	Bracketry (inc.auxiliary services)	1w																																				
WSR5-8 06	Busbar & tap-offs	2w																																				
WSR5-8 09	Containment (inc auxiliary services)	2w																																				
WSR5-8 15	Distribution equipment	2w																																				
WSR5-8 21	Cabling & terminations	2w																																				
WSR5-8 24	Earthing & testing	1w																																				
Auxiliary Services Risers																																						
WSR5-8 12	BMS riser panels & cabling	4w																																				
WSR5-8 16	Security riser panels & cabling	4w																																				
WSR5-8 18	Fire alarm riser panels & cabling	4w																																				

Activity ID	Description	Duration	WEEK																																			
			2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33				
Floor Levels 9 to 12																																						
Ventilation Risers																																						
SW9-12 18	Kitchen extract ductwork & test	1w																																				
SW9-12 21	Drylining 2nd visit	2w																																				
Public Health Risers																																						
SW9-12 06	Public health pipework	1w																																				
Fire Protection Risers																																						
SW9-12 12	Fire protection pipework & test	1w																																				
Mechanical Risers																																						
SW9-12 15	Gas pipework & test	1w																																				
Generator Cooling Risers																																						
SW9-12 09	Generator cooling pipework / test & insulate	2w																																				
Electrical Risers																																						
SW9-12 03	Sub flooring levels 9-12	4w																																				
WSR9-12 03	Bracketry (inc.auxiliary services)	1w																																				
WSR9-12 06	Busbar & tap-offs	2w																																				
WSR9-12 09	Containment (inc auxiliary services)	2w																																				
WSR9-12 15	Distribution equipment	2w																																				
WSR9-12 21	Cabling & terminations	2w																																				
WSR9-12 24	Earthing & testing	1w																																				
Auxiliary Services Risers																																						
WSR9-12 12	BMS riser panels & cabling	4w																																				
WSR9-12 16	Security riser panels & cabling	4w																																				
WSR9-12 18	Fire alarm riser panels & cabling	4w																																				
Floor Levels 13 to 16																																						
Ventilation Risers																																						
SW13-16 18	Kitchen extract ductwork & test	1w																																				
SW13-16 21	Drylining 2nd visit	2w																																				
Public Health Risers																																						
SW13-16 06	Public health pipework	1w																																				
Fire Protection Risers																																						
SW13-16 12	Fire protection pipework & test	1w																																				
Mechanical Risers																																						
SW13-16 15	Gas pipework & test	1w																																				
Generator Cooling Risers																																						
SW13-16 09	Generator cooling pipework / test & insulate	2w																																				
Electrical Risers																																						
SW13-16 03	Sub flooring levels 13-16	4w																																				
WSR1316 03	Bracketry (inc.auxiliary services)	1w																																				
WSR1316 06	Busbar & tap-offs	2w																																				
WSR1316 09	Containment (inc auxiliary services)	2w																																				
WSR1316 15	Distribution equipment	2w																																				
WSR1316 21	Cabling & terminations	2w																																				
WSR1316 24	Earthing & testing	1w																																				
Auxiliary Services Risers																																						
WSR1316 12	BMS riser panels & cabling	4w																																				
WSR1316 16	Security riser panels & cabling	4w																																				
WSR1316 18	Fire alarm riser panels & cabling	4w																																				